

SEPTEMBER 2020

New Addition

- Mobilization/Demolition/Excavation

Park Improvements

- Demolition/Sidewalks

OCTOBER/NOVEMBER 2020

New Addition

- Excavation/Foundations/Backfilling

Park Improvements

- Sidewalks

DECEMBER 2020

New Addition

- Structural Steel

JANUARY 2021

New Addition

- Structural Steel/Exterior Wall Framing

Library Remodel Phase I

- Demolition/Framing

FEBRUARY 2021

New Addition

- Roofing/Siding/Floor Slabs

Library Remodel Phase I

- Framing/Rough Ins/Sheetrocking

MARCH 2021

New Addition

- Roofing/Siding
- Interior Wall Framing/Rough Ins

Library Remodel Phase I

- Painting/Ceilings

APRIL 2021

New Addition

- Interior Wall Framing/Rough In's/Sheetrocking

Library Remodel Phase I

- Ceilings/Casework/Flooring

MAY 2021

New Additions

- Sheetrocking/Painting
- Exterior Improvements

Library Remodel Phase II

- Demolition/Framing

Park Improvements

- Demolition/Sidewalks

JUNE 2021

New Addition

- Painting/Ceilings
- Exterior Improvements

Library Remodel Phase II

- Framing/Rough In's/Sheetrocking

Park Improvements

- Sidewalks

JULY 2021

Library Addition

- Ceilings/Casework/Flooring
- Exterior Improvements

Library Remodel Phase II

- Painting/Ceilings

Park Improvements

- Sidewalks/Fencing
- Playground Equipment/Site Furnishings
- Landscaping/Irrigation

AUGUST 2021 – Anticipated project completion date is Aug. 31, 2021

New Addition

- Flooring/Finishes
- Exterior Improvements

Library Remodel Phase II

- Ceilings/Casework/Flooring/Finishes

Park Improvements

- Landscaping/Irrigation/Site Furnishings